

16-11-2022

Handover																		<b>Total Plots</b>	<b>15</b>			
External Plastering																		Handover	0	0%		
Marble / Tile																		External Plastering	0	0%		
Internal Plastering																		Marble/Tile	0	0%		
Blockwork																		Internal Plastering	0	0%		
Mumty																		Blockwork	0	0%		
Terrace					100%	100%	100%											Mumty	0	0%		
4th Floor Slab		100%	100%	100%	100%	100%	100%					100%						Terrace	3	20%		
3rd Floor Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%				100%	100%	4th Floor Slab	7	47%		
2nd Floor Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		3rd Floor Slab	13	87%		
1st Floor Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		2nd Floor Slab	15	100%		
Stilt Column/Slab	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		1st Floor Slab	15	100%	47%	
Foundation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		Stilt Column/Slab	15	100%		
Excavation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%		Foundation	15	100%		
Plot Number	D1-18	D1-19	D1-20	D1-21	D7-1	D7-2	D7-3	D6-1	D6-2	D6-3	D6-4	WA-41	WA-42	D8-23	D8-24		Excavation	15	100%			

47%

Handover																					
External Plastering																					
Marble / Tile																					
Internal Plastering																					
Blockwork																					
Mumty																					
Terrace																					
4th Floor Slab																					
3rd Floor Slab				100%	100%																
2nd Floor Slab				100%	100%	100%															
1st Floor Slab		100%		100%	100%	100%					100%		100%	100%							
Stilt Column/Slab		100%	100%	100%	100%	100%					100%	100%	100%	100%							
Foundation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%						
Excavation	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%						
Plot Number	D8-20	WA-21	A5-2	NA-1	NA-2	E1-22	C8-15	C8A-20	C8A-33	C2-6	C3-8	C2-9	C1-1	B5-15							

<b>Total Plots</b>	<b>14</b>		
Handover	0	0%	
External Plastering	0	0%	
Marble/Tile	0	0%	
Internal Plastering	0	0%	
Blockwork	0	0%	
Mumty	0	0%	
Terrace	0	0%	
4th Floor Slab	0	0%	
3rd Floor Slab	2	14%	
2nd Floor Slab	3	21%	
1st Floor Slab	7	50%	
Stilt Column/Slab	9	64%	
Foundation	14	100%	
Excavation	14	100%	